

(including amendments to document following the public consultation period)

Contents

PART 1: Context	1
1.1 Introduction	1
1.2 The current position	4
1.3 Preparing the Delivery Agreement	4
1.4 Soundness Tests	
1.5 Sustainability Appraisal Integrated Impact Assessments	4
1.6 Joint Working	5
1.7 Strategic Development Plan (SDP)	6
1.8 Supplementary Planning Guidance	
PART 2: The resources and the timetable	
2.1 The resources - staff	8
2.2 The resources – funding	
2.3 The timetable	
PART 3: Risk management	
3.1 Making decisions	
3.2 Factors that could influence the process	
PART 4: Monitoring and Reviewing	. 12
4.1 Monitoring and reviewing against the DA	. 12
PART 5 - Scope of the Community Involvement Scheme (CIS)	
5.1 Introduction	
5.2 Objectives and principles of the Community Involvement Scheme (CIS)) 13
5.3 From whom will we expect input?	. 15
5.4 When will the communities and key stakeholders participate in the	
process?	. 16
5.5 Methods of Engaging, Consulting and Participating	. 16
5.6 Links with the work of the Corporate Joint Committees and Joint Worki	ng
16	
5.7 Councillor Involvement	. 17
5.8 Involvement of Council officers	. 17
5.9 Document Availability and Feedback	. 17
5.10 Use of the Welsh language and other languages	
5.11 What will be expected of the communities and key stakeholders?	. 18
5.12 The Register of Potential Sites	
Appendix 1 – Delivery Agreement Diagram	. 20
Appendix 2 - Key stages in the process of preparing the LDP and participation	
opportunities	. 21
Appendix 3 - An Idea of Reports and Decisions at Key Stages in the Local	
Development Plan	
Appendix 4 – Soundness Tests	
Appendix 5 - Potential risks and response methods	
Appendix 6 – List of Consultees	. 48

PART 1: Context


1.1 Introduction

- 1.1.1 The Planning and Compulsory Purchase Act 2004 makes it a requirement for local planning authorities in Wales to prepare a Local Development Plan (LDP) for their areas. This draft Delivery Agreement (DA) has been prepared by Cyngor Gwynedd as one of the steps in the preparation of the Local Development Plan (LDP). After its adoption, the Local Development Plan (LDP) will replace the Joint Local Development Plan (the current plan). Those areas of Gwynedd inside the Eryri National Park do not form part of the LDP area. The map on the page three shows the Local Development Plan area.
- 1.1.2 Local Development Plans are at the heart of the planning system. The purpose of the Local Development Plan is to inform decisions on future development proposals and address the needs and opportunities of the area. The Local Development Plan must contribute to achieving sustainable development and be consistent with the relevant national and regional planning principles and policies. In essence, the purpose of a Local Development Plan is to provide guidance as to the types of developments suitable in different locations. The law makes it clear that decisions on planning applications should be made in accordance with the policies contained in the Local Development Plan unless there are other relevant planning considerations.
- 1.1.3 A DA must be prepared before being able to proceed to the formal process of preparing the LDP. The final version of the DA is an important and legal part of the process of preparing the LDP and forms an official agreement between Cyngor Gwynedd and the Welsh Government. During the Examination in Public for the LDP, any deviations from the DA that were not agreed to by the Welsh Government will form an important test of the soundness of the LDP. The content of the DA and the manner in which the Council will implement it is therefore crucial to the preparation of a sound LDP.
- 1.1.4 In accordance with Local Development Plans Regulations 6, 8 and 9 and the Development Plans Manual, this draft DA has been divided into two sections:
 - <u>The timetable</u> outlines specific dates for the steps of preparing the LDP until the Deposit Plan period with indicative dates until adoption.
 - The Community Involvement Scheme, which will outline;
 - with whom the Council will make contact when preparing the LDP;
 - how and when Council officers, Elected Members, the public, groups with an interest in the area and developers can contribute to the overall process;
 - what happens to the representations?


More information regarding the Community Involvement Scheme is in Part 5 of the DA.

1.1.4 The DA outlines how the LDP will be assessed in accordance with the requirements of the Development Plans Manual (March 2020) by means of the Sustainability Appraisal and Integrated Sustainability Appraisal, including the Plan's Impact Assessment on the Welsh Language. Further information on matters that need to be considered when preparing the LDP is in the following diagram (Development Plans Manual March 2020).

Diagram 5: LDP Process



*See Chapter 8 for the Short Form Revision procedure



Map 1: LDP Area

1.2 The current position

- 1.2.1 A Review Report was prepared following a review of the Joint LDP; it was concluded that a Full Revision of the Joint Local Development Plan needed to be undertaken. Since the Review Report was prepared, a decision has been made by Cyngor Gwynedd and the Isle of Anglesey County Council to bring the joint working arrangement to an end and to prepare Local Development Plans for the individual Local Planning Authorities.
- 1.2.2 Although it is a new LDP, the Plan will build on the work of the current LDP (where relevant) and if, for example, matters, objectives, core evidence, policies or proposals, remain relevant and current following a thorough reassessment, they can be continued in the new LDP.

1.3 Preparing the Delivery Agreement

1.3.1 This draft DA will be the subject of consultation with key stakeholders. Every representation received will be given due consideration and the DA will be amended where it is appropriate to do so. If the Council decides that it is satisfied with the DA, it will be submitted to the Welsh Government for its approval. Appendix 1 includes a flow-chart, showing the process that must be followed when preparing the DA. The Council will have to keep an eye on progress against the content and timetable of the DA. Should it be necessary to make amendments, then the same process will have to be repeated.

1.4 Soundness Tests

- 1.4.1 LDP must pass the 'soundness' test, i.e. the Council must ensure that the Plan has been prepared accurately and satisfies the three soundness tests that have been outlined in Development Plans Manual 3 (March 2020) as outlined below.
 - 1. Is the plan suitable? (Is it clear that the LDP is consistent with other plans?
 - 2. Is the plan appropriate? (Is the plan appropriate for the area in light of the evidence?)
 - 3. Will this Plan Deliver? (Is the plan appropriate for the area in light of the evidence?)
- 1.4.2 The Inspector will undertake a Public Examination that will decide whether or not the LDP is sound. More information about the soundness tests can be found in Appendix 4 of this DA.

1.5 Sustainability Appraisal Integrated Impact Assessments

1.5.1 For the LDP, the Council must consider establishing the Sustainability Appraisal (SA) baseline, which includes the requirements of the Strategic Environmental Assessment (SEA) and reconsideration of the validity of the

SA framework for the Joint Local Development Plan. If there are parts of the SA framework for the current LDP that are still relevant these will be updated for the new LDP.

- 1.5.2 Guidelines set out in the Development Plans Manual (March 2020) outline how an Integrated Sustainability Appraisal can be a rational way of assessing the impact of the Plan on specific matters, including the well-being of future generations act, health impacts, impact on the Welsh Language, Equality Impact. A scoping report will be prepared, and a consultation will be undertaken on the report early in the process of preparing the Plan to ensure that the framework used is appropriate.
- 1.5.3 Once the SA/ISA has been scoped, it will be used to assess policies and proposals that will be developed and submitted as part of the Plan. Reports will be prepared alongside the specific steps of the process of preparing the LDP, which will document the assessments on these steps. The assessments undertaken will be part of the consultations on the specific steps (outlined in Appendix 2) The SA/ISA will be an important part of undertaking assessments of potential sites that will be brought forward through the call for sites process.
- 1.5.4 A habitats regulations assessment (HRA) will also be carried out. The HRA will be prepared separately to the SA/ISA. The HRA will assist the preparation of the strategy, policies and land allocations of the LDP by noting their potential to affect nationally designated environmental habitats i.e. Special Areas of Conservation, Special Protection Areas and Ramsar sites. If there is a land use plan with the potential to substantially affect the site, a detailed Appropriate Assessment is needed to assess the impacts and to consider the suitability of options and mitigation measures.

1.6 Joint Working

- 1.6.1 The joint working agreement on planning policy matters included preparing a Joint Local Development Plan between Cyngor Gwynedd and the Isle of Anglesey County Council. The Joint working arrangement came to an end on 31 March 2023 following a decision by the Cyngor Gwynedd Cabinet and the Isle of Anglesey County Council's Executive Committee to establish new planning policy teams for both Councils. Although the joint working arrangements have ended and both Councils have decided to prepare separate Local Development Plans, when opportunities arise to prepare or commission pieces of work on a joint basis, the feasibility of this will be considered.
- 1.6.2 The steps taken by neighbouring Authorities in relation to their Local Development Plans have been noted in the table below:

Authority	Stage
Conwy County Borough Council	Deposit
Powys County Council	Preferred Strategy
Eryri National Park Authority	Review Report
Isle of Anglesey County Council	Review Report
Denbighshire County Council	Preferred Strategy

- 1.6.3 When considering the steps taken by the above Authorities, the only Local Planning Authority (with the exception of Isle of Anglesey County Council) that is about to start preparing a Local Development Plan is the Eryri National Park Authority. It is not considered that collaborating with the National Park to prepare a Joint Local Development Plan is an option due to the difference in priorities, vision, and objectives of both plans. Eryri is a much more rural area with a much smaller population which also includes part of Conwy Borough Council and while also considering the statutory role of the National Park LPA and that any growth will be met by Gwynedd and Conwy's Local Development Plans.
- 1.6.4 Despite what is noted above, it is noted that it is intended to collaborate with neighbouring Local Planning Authorities when preparing the Plan, receiving their input in relation to the Plan's development and ensuring that the Plan is compatible with the Plans of those authorities. Furthermore, as appropriate, there may be opportunities to undertake studies/develop an evidence base on a joint basis. This already happens between Anglesey, Gwynedd and the National Park for example with a Review of Employment Land and Needs Assessment of Gypsies and Travellers.

1.7 Strategic Development Plan (SDP)

- 1.7.1 The planning system in Wales includes three tiers with Future Wales: The National Plan 2040 sitting at the top with Strategic Development Plans and Local Development Plans sitting underneath. The National Plan, is the national framework that determines a development direction in Wales until 2040 with a strategy addresses key national priorities through the planning system, including supporting and developing a vibrant economy, ensuring decarbonisation and resilience in the climate, development of strong ecosystems and improving the health and well-being of our communities.
- 1.7.2 Cyngor Gwynedd is part of the North Wales region and a Strategic Development Plan is expected to be prepared for the region. However, no regional team is currently in place and no Delivery Agreement has yet been drawn up to prepare the SDP, therefore, there is no timetable to prepare and adopt the SDP yet. Work on preparing a new LDP must proceed to ensure that an up-to-date local policy framework is in place for the Gwynedd local planning area as soon as possible.
- 1.7.3 The Council acknowledges that there may be useful collaboration opportunities to explore and deliver when considering gathering evidence that could be useful for Strategic Development Plans and Local Development Plans.
- 1.7.4 Local Development Plans must generally comply with the NDF and/or the Strategic Development Plan (when adopted) and this is one of the soundness tests that will be explored during the examination.

1.8 Supplementary Planning Guidance

1.8.1 The current Plan is supported by a series of Supplementary Planning Guidance that are listed below

Supplementary Planning Guidance – Housing Mix (October 2018)

Supplementary Planning Guidance – Open Spaces in New Housing Developments (March 2019)

Supplementary Planning Guidance – Local Market Housing (March 2019)

Supplementary Planning Guidance - Affordable Housing (April 2019)

Supplementary Planning Guidance – Replacement dwellings and conversions in the countryside (September 2019)

Supplementary Planning Guidance - Planning Obligations

Supplementary Planning Guidance - Maintaining and Creating Distinctive and Sustainable Communities

Supplementary Planning Guidance - Change of use of community facilities and services, employment sites and retail units

Supplementary Planning Guidance- Tourism Accommodation and Facilities

Supplementary Planning Guidance – Slate Landscapes of North West Wales

- 1.8.2 The purpose of the SPG is
 - Assist applicants and their agents in preparing planning applications and in guiding them in discussions with officers before submitting planning applications,
 - assist officers to assess planning applications, and officers and councillors to make decisions about planning applications, and
 - help Planning Inspectors to make decisions on appeals. The general aim is to improve the quality of new developments and facilitate a consistent and transparent way of making decisions.
- 1.8.3 As part of preparing the LDP, the current guidance will need to be reviewed to ensure that they are still valid and support the policies being prepared as part of the LDP. Consideration will also need to be given to the need to prepare any new SPG to support LDP policies. If new SPG will need to be prepared, this will be noted as the process of preparing the Plan proceeds. Any new SPG will be the subject of a consultation with relevant stakeholders.

PART 2: The resources and the timetable

2. The timetable for preparing the various steps in the process of preparing the LDP, how the process is managed and information regarding the resources required for its preparation is one key element of the Delivery Agreement (DA).

2.1 The resources - staff

- 2.1.1 It is a requirement for the Council to commit staff and funding resources for undertaking the various steps in the process of preparing the LDP.
- 2.1.2 As the Planning Policy Team has already been through a process of preparing and adopting the current LDP, they have extensive knowledge and experience. This experience is valuable and means that there is an understanding of what is needed when preparing a LDP. In addition, as the current LDP includes a detailed evidence base, this means that it is possible to review current policies and update the current evidence base, which may mean the workload is less than what was required when the first LDP was produced. The table below shows staff resources.

Officer Title	% of officer time
	allocated for the LDP
Assistant Head	10
Planning Policy Manager x1	60
Team Leaders x2	70
Senior Planning Officers x2	85
Planning Officer x1	90
Support Officer x1	90

- 2.1.3 Officers from other Services of the Council will also be a part of various aspects of preparing the LDP, as required. This support will include assistance when forming policies, sustainability assessment, habitat regulations assessments and expert advice to respond to the observations received. The Council's Communication and Engagement Officer/Communication Team will assist in the participation and consultation steps as required.
- 2.1.4 When required, external consultants will be commissioned to undertake technical/specialist surveys to add to the Planning Policy Services capacity, or to provide advice on specific technical/specialist matters. Funding resources are available for this work.

2.2 The resources – funding

2.2.1 Based on past experiences of preparing development plans and the experiences of other authorities, the Council has allocated a sum of money to ensure that the LDP moves forward through the process in accordance with the Delivery Agreement and at least until the end of the Examination in

Public. Bids will be made for additional funding if required by means of the usual internal bidding processes of the Council.

2.3 The timetable

- 2.3.1 The table below outlines the key steps in the process of preparing the LDP and it notes the proposed draft timetable for the completion of these steps. The timetable is based on resources referred to above. A more detailed timetable can be found in Appendix 2.
- 2.3.2 The Timetable reflects the guidance in the Development Plans Manual (March 2020). It has been divided into two parts with definitive stages and indicative stages.

Stage Numb er	Stage	Timetable	Key Consultation Periods
Definitiv	re e		
1	Delivery Agreement - Preparation - Consult with key stakeholders - Submission	September 2023 - March 2024	Public Consultation October October- November 2023 Approval by the Council March 2024 Submit to the Welsh Government March
		M 1 2004 A 4	2024
2	Pre-deposit - prepare, content and consultation - Vision Paper with strategic options - Call for sites Need Specific Background	March 2024 - August 2025	Call for sites March/April 2024 for at least 6 weeks
	Papers		
3	Pre-deposit Consultation Preferred Strategy Impact Assessments SA/SEA and HRA	March 2024 - August 2025	March 2025 to April 2025
4	Deposit Plan	September 2025 - August 2026	Public Consultation December 2025/January 2026
	Indicative		

5	Submission	September 2026	n/a
6	Examination	11 months of submission (target)	A further consultation may be undertaken following the examination
7	Inspector's Report	August 2027	
8	Adoption	September/October 2027 (must be adopted within 8 weeks of receiving the report)	n/a
9	Monitoring and Review	Ongoing post adoption	Annual Monitoring Reports due October each year and the Plan Review no later than 4 years from adoption date

PART 3: Risk management

3.1 Making decisions

- 3.1.1 A Planning Policy Working Group has been established, which have the responsibility for preparing and shaping the LDP. The Working Group is formed by 15 members representing the Council's political balance.
- 3.1.2 It will be the responsibility of Cyngor Gwynedd Cabinet to make decisions on the content of the documents associated with the preparation of the LDP e.g. Delivery Agreement and the pre-deposit documents. Cabinet decisions will be made based on having regard to all available evidence, together with consideration of the input/comments of the Working Group. Further there is a statutory responsibility on the Full Council to make some of the decisions related to the Plan. The table in Appendix 3 identifies the role of the different committees in the process.

3.2 Factors that could influence the process

3.2.1 The Council is of the opinion that the timetable that has been identified is realistic and can be achieved. Every effort will be made to keep to that timetable. However, some matters have been identified where there is a risk that they could lead to a departure from the timetable noted in this DA. More details regarding the risks and the steps that are intended to be taken to meet/mitigate those risks are in Appendix 5.

PART 4: Monitoring and Reviewing

4.1 Monitoring and reviewing against the DA

- 4.1.1 The Cabinet will monitor and review the progress made against the DA throughout the work of preparing the LDP in order to ensure that the steps of the DA are being achieved in accordance with the proposed timetable. The following are examples where there could be a need to review and amend the DA:
 - If the process is delayed substantially in terms of the timetable (3 months)
 - If any substantial changes are required to the Community Involvement Scheme
 - If there are any substantial changes in the resources available to the Council
 - If any new legislation, regulations or guidance from the UK or the Welsh Government make it a requirement that new procedures or tasks have to be implemented
 - If there are any other changes that have not been foreseen that have a material effect on the presentation of the plan in accordance with the DA.
- 4.1.2 If the Council identifies that there is a need to review the DA, there must be a re-discussion with the specific consultation bodies and agreement must be sought from the Welsh Government in accordance with the LDP Regulations.

PART 5 – Scope of the Community Involvement Scheme (CIS)

5.1 Introduction

5.1.1 The Regulations of the LDP require that Councils work in partnership with stakeholders and communities early on in the process of preparing the LDP. The Well-being Act 2015 has introduced seven well-being aims to help ensure that public bodies work toward the same vision, of a sustainable Wales and to determine the 'Five Ways of Working' public bodies need to show that they have delivered when undertaking their sustainable development duty. Giving consideration to the five ways of working below is an important part of the Local Development Plans system.

Long term	- Taking account of how what we do now may affect communities and services in the future
Prevention	- Acting to prevent problems occurring or getting worse
Integration	 Considering how the well-being objectives contribute to each of the well-being goals, affect other objectives, or those of other public bodies
Collaboration	- Working with others to meet the well-being objective
Involvement	- Involving people in achieving the well-being goals and ensuring that those people reflect the diversity of local communities

- 5.1.2 One of the key objectives of the Development Plans system is that Plans should be based on including communities early, effectively and meaningfully in order to understand and consider a wide range of viewpoints. (Development Plans Manual March 2020). The DA notes how and when communities will be included in the LDP process to give communities an opportunity to help prepare and influence the contents effectively.
- 5.1.3 The Community Involvement Scheme sets out what the Council intends to do and where time allows and, if relevant, the Council can provide additional engagement periods.

5.2 Objectives and principles of the Community Involvement Scheme (CIS)

5.2.1 The purpose of public participation is to ensure that a wide range of communities, individuals who have an interest and specific consultation bodies participate in the decision-making process regarding the contents of the LDP. This is done by encouraging discussion and sharing relevant

information. The Council is of the opinion that involving communities early in the LDP process is crucial to ensure local ownership and the legitimacy of policies that will determine the development of the area in future. This method should reduce the time taken to adopt the plan by reducing the number of objections to policies in the deposit LDP and, therefore, reduce the time spent on the later stages of the process of preparing the plan. The process of reaching consensus is assisted by establishing and sharing a common base of information for key matters from the very beginning of the process. This method of working is reinforced when considering guidance in the Development Plans Manual March 2020. It sets out the importance of consulting early in the process of preparing the Plan to ensure an understanding and consider a wide range of viewpoints, with the aim of building a broad consensus on the spatial strategy, policies and proposals.

- 5.2.2 It will be important for those interested in the plan to participate in every step of the process, including the initial steps where there are opportunities to help shape and influence the plan. The Council considers that this CIS outlines the circumstances to make this possible.
- 5.2.3 The CIS will provide an understanding of the following:
 - The periods when the communities can participate in the process and to what extent:
 - The range of possible methods and techniques used to ensure that communities can participate in the process.
- 5.2.4 The table below sets out the principles of Community Involvement

Can access information	So that communities and stakeholders can make the correct choices and understand the context of the LDP, appropriate and timely information will be provided, in an easily accessible and understandable form.
Early participation	Ensure that communities and stakeholders have every opportunity to get involved and participate from the very first stage of the process of preparing the LDP. Contributions will be encouraged during the times of preparing the LDP when ideas can best influence the process.
Relevant information	The available information will encourage involvement and participation throughout the process and it will be appropriate and relevant to each specific group, based on a clear understanding and the needs and experience of the communities and stakeholders
Regular feedback	Provide regular feedback so the communities and stakeholders can see how ideas develop or be informed of why ideas cannot be developed further.

Transparency	Be clear from the very beginning regarding who will take part and when, including their role during each step.
Sharing information	Ensure that contributions from communities are fed into work undertaken on plans and other key strategies.

5.3 From whom will we expect input?

5.3.1 We will be concentrating on getting input from the following:

The Public, namely individual members who live, work or stay in the LDP area. These hard to reach groups can include, for instance, young people, older people, Gypsies and Travellers, disabled individuals and individuals who are suffering due to economic and social deprivation. Current partnerships will have a role to play to reach some of these. Some of the general consultation bodies referred to below will also have a role to play.

Businesses, landowners, developers and their agents: Some general consultation bodies will have a role to play to reach some in the business community, landowners and developers. Landowners and prospective developers and their agents will have an opportunity to submit ideas/proposals for land that could be available to be developed early on in the process by registering information on the **Register of Potential Sites** (see para 5.12).

General consultation bodies: namely, groups and organisations which have a specific interest in the area e.g. bodies that represent the interests of different race or ethnic groups; bodies that represent the interests of those running their businesses in the LDP area; bodies that represent the interests of the Welsh culture in the area. A list of these can be found in Appendix 6.

Specific consultation bodies, namely those that the Council has to consult with e.g. the Welsh Government, Natural Resources Wales, Cadw, Community and Town/City Councils and nearby authorities. A list of these can be found in Appendix 6

Contacts Database: When preparing the current Joint Local Development Plan, a contacts database was developed, which included a large number of individuals and organisations that had expressed an interest in the process of preparing the Plan or had participated in consultations and the specific steps of preparing the Joint LDP. This database has been transferred as a contacts database for the Gwynedd LDP and it is deemed a comprehensive database. However, anyone has the right to request to be added to the contacts database at any time or to be removed from the database. Anyone who submits observations during any of the consultation periods will be added to the contacts database.

5.4 When will the communities and key stakeholders participate in the process?

5.4.1 The timetable for the preparation of the LDP can be seen in appendix 2. Information can also be found on the opportunities that will be available to the communities and key stakeholders to take part in the process.

Sustainability Assessment/Strategic Environmental Assessment (SA/SEA)

5.4.2 Every stage of the LDP process will have to be the subject of a SA. SA is a technical process but interested parties are given an opportunity to submit observations. Work that will have to be completed early on during this process will be to revisit the evidence base that supports the SA, which prepares information about the Iinguistic, social, economic and environmental characteristics of the area. This evidence base and other information will form a part of the Scoping Report. This Report will be the subject of a formal public consultation.

5.5 Methods of Engaging, Consulting and Participating

- 5.5.1 A number of methods are used to facilitate the involvement of stakeholders and communities throughout the process of preparing the LDP.
 - Council Website a specific part of the website will be allocated to share news about the LDP (www.gwynedd.llyw.cymru)
 - 'Gair o Gyngor' newsletter, the intranet, staff e-bulletins
 - Siop Gwynedd Caernarfon, Dolgellau and Pwllheli, the county's public libraries
 - Use of events/meetings that already exist e.g. youth groups
 - Direct contact (through letter / e-mail)
 - Awareness raising sessions for members and updates on members' intranet
 - Messages on the Council website and social media
 - Hold workshops / open/virtual meetings
 - Articles in 'Newyddion Gwynedd'
- 5.5.2 In addition to the above, the Council is committed to using networks and partnerships that already exist. We will also use groups that have already been established by the Council to receive input on the process of preparing the LDP.

5.6 Links with the work of the Corporate Joint Committees and Joint Working

5.6.1 When preparing the LDP, it is important that the Council is completely aware of proposals and developments in neighbouring authorities and beyond that

could affect the LDP area. It is very likely that work will commence on the Strategic Development Plan during the period of preparing the LDP. It will be important that the Council is aware of this work and ensures that it gives an input into this process.

5.6.2 A close working relationship will be nurtured with Eryri National Park Authority and Conwy, Ceredigion, Denbighshire, Flintshire, Powys, Wrexham and Isle of Anglesey County Councils through regular programmes of meetings.

5.7 Councillor Involvement

- 5.7.1 All Councillors will receive information at key stages throughout the process of preparing the LDP, for example: a discussion on the vision; strategic aims and objectives of the LDP; consideration of the preferred strategy namely the first important steps; and later when discussions are held on specific issues in terms of sites and settlements. Councillors will also have an important role as a result of their local knowledge to operate as local 'promoters', to raise awareness in the communities and, therefore, facilitate the process of drawing up the LDP. Councillors' contributions will be guided by the Members' Code of Conduct to prevent any influencing on the role of Councillors in making recommendations and decisions at the relevant committees.
- 5.7.2 At key stages throughout the preparation period of the LDP, reports will be submitted to the Communities Scrutiny Committee and to the Full Council (as required see Appendix 2).

5.8 Involvement of Council officers

5.8.1 Consulting with relevant officers within the Council will be crucial throughout the preparatory stage of the LDP. This consultation in addition to the meetings of other current groups on officer level e.g. Water and Flooding Cross-departmental Operational Meeting, and other groups that deal with topical matters e.g. housing, economy, education, the Welsh Language, climate change and matters relating to specific areas to submit and discuss LDP matters. Relevant officers may also be invited to submit evidence to the LDP working group and to discuss relevant matters with working group members as required. Consideration is also being given to establishing an internal Group of Council Officers as well as Sub-groups to deal with specific matters when preparing the LDP to ensure cross-departmental input to the process of drawing up the LDP.

5.9 Document Availability and Feedback

5.9.1 The principal consultation documents will be widely available in order to encourage and ensure effective engagement throughout the LDP process. The documents will be published electronically on the Council website (www.gwynedd.llyw.cymru and via e-mail. For those who are not in the contacts database paper copies will also be available in the following places.

- Siop Gwynedd in Caernarfon, Pwllheli and Dolgellau
- Public libraries in Gwynedd
- 5.9.2 Reports and minutes of any relevant public meetings, where matters relating to the LDP will be reported, will be published electronically on the Council website (www.gwynedd.llyw.cymru)
- 5.9.3 Full consideration will be given to the needs of disabled individuals in order to ensure that they have access to information. If a request is received, an effort will be made to provide bold print copies and/or audio versions of documents.

5.10 Use of the Welsh language and other languages

5.10.1 Preparing the LDP, the liaising and consulting will conform to the Welsh Language policy of the Council. All public documents will be published bilingually.

5.11 What will be expected of the communities and key stakeholders?

- 5.11.1 So as to ensure that everyone plays a full part throughout the LDP process it is important for them to consider the following:
 - That they respond to correspondence within an appropriate time limit, while following any specific procedure
 - Understand that the LDP does not deal with everything and raise matters that the LDP can legally deal with
 - Commit to the process by being present, contributing and assisting in creating a consensus
 - Identify any gaps in the information provided / in the evidence base
 - Identify and submit appropriate details about proposed sites promptly
 - Follow guidelines and relevant procedures
 - Share/provide information by demand
 - Understand that the Report of the Inspector is binding and that it is not possible to appeal against the recommendations of the Inspector
 - Provide contact details so that the Council can share information and share responses

5.12 The Register of Potential Sites

5.12.1 A Register of Potential Sites will be created early in the process of preparing the LDP. Proposals are invited for Potential sites to be included in the Plan (e.g. for housing. business. shops) on the Council website (www.gwynedd.llyw.cymru) and by contacting the individuals are on the contacts Database. Anyone can propose a site, but the proposals are expected to be supported by evidence showing that the site is suitable for development and that it can be delivered during the plan period in accordance with guidelines that have been outlined in section 3 of the Development Plans Manual. Guidance will be given regarding the type of information needed on the Council website.

5.12.2 The Register will be available for public viewing (on the website). Following consideration of the sites, an assessment will be published. This Register will fulfil an important function when identifying sites to be designated for development and when discussing other options. The call for sites stage will open for at least 6 weeks.



Appendix 1 - Delivery Agreement Diagram

Diagram 7: The Delivery Agreement Process

Stage 1: Updating the DA (Timetable & Community Involvement Scheme)

Consider broad scope and format of LDP Review & SPG – Linked to key issues and trends (AMR, Review Report, SA Baseline and Monitoring, updated evidence and contextual / policy and legislative change) Reg 37 & 41

Take account of committee meeting and election cycles

Nature of LPA: Identify working methods and staffing / financial resources available

Consider risks to delivery and identify remedial actions Build on local and regional strategies / partnerships / engagement structures

Discuss the timetable and involvement process with Members and key representative groups (Reg 5) Consider what worked well last time and what didn't. What should be changed this time? Who should be engaged? What engagement methods are most effective and appropriate? (Reg 5 & 6)

Produce draft timetable and discuss with statutory consultees (Reg 7 & 8) – Discuss with Welsh Government

Stage 2 (Approval & Agreement & Publication)

Prepare Delivery Agreement (Reg 9)

Adopt by Council resolution (Reg 9)

Seek Welsh Government Formal Agreement (WG have 4 weeks to respond)

Publish notifications (Reg 10)

Keep under review (Reg 9)

In exceptional circumstances, any slippage / timetable extension request must be agreed by Welsh Government. Keep PINS informed of timetable.

Appendix 2 - Key stages in the process of preparing the LDP and participation opportunities

Stage 1 The Delivery Agreement (Regulation 9) When: September 2023 - March 2024

Which stage and when?	Purpose	Participants	How? Participation/consultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Drafting the Delivery Agreement (DA) June - September 2023	Prepare a document that is a public statement of the LDP preparation timetable and how and when stakeholders and	Council Departments Elected members	Direct contact with individual officers Planning Policy Working Group.	Consider the observations and make appropriate amendments Publish the minutes of the Scrutiny Committee	Printing and translation costs	Internal work to reconsider the current SA framework and baseline information for the LDP.
	the community can contribute.		Communities Scrutiny Committee Cyngor Gwynedd Cabinet	Publish the Minutes of the Cabinet		Consideration will be given to prepare an Integrated Evaluation of Sustainability,
Consult on the draft DA (6 weeks)	Inform stakeholders and communities that the Council is	Welsh Government Specific	Letter and copy of the draft DA to the Welsh Government and other specific consultation bodies	Consider the observations and make appropriate amendments	Printing and postage costs	which will consider sustainability, environmental,
October - November 2023)	going to prepare a LDP. Receive opinions	consultation bodies General	Letter to general consultation bodies and other stakeholders	Include contact details of those who made representations on the	Translation costs External	health, well- being and equality matters. The

Which stage and when?	Purpose	Participants	How? Participation/consultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
	on the contents of the DA Identify the relevant stakeholders	bodies	Publish the document on the Council website www.gwynedd.llyw.cymru Copies in Siop Gwynedd in Caernarfon, Pwllheli and Dolgellau and public libraries Provide an observations form which will include relevant questions An opportunity to submit observations on-line	Council database regarding the LDP to be used again A report summarising the observations and introducing the amended draft DA to the Planning Policy Working Group, the Cabinet, Full Council in order to reach a decision to approve the amended draft DA as a document to be submitted to the Welsh Government.	consultation software	Welsh Language will receive full consideration separately.

Which stage and when?	Purpose	Participants	How? Participation/consultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Send Amended Draft DA to the Welsh Government (March 2024)	Inform the Welsh Government that the Council has approved the amended draft DA Request the agreement of the Welsh Government	Welsh Government	Letter and copy of the draft DA		Printing and postage costs	
Publish final DA approved by the Welsh Government (March 2024)	Inform about the approved DA and where it can be viewed	Welsh Government Specific consultation bodies General consultation bodies Other relevant stakeholders (including the public)	Direct mail-shot (letter/e-mail) for those who are not in the database Publish the document on the Council website (www.gwynedd.llyw.cymru Copies in Siop Gwynedd in Caernarfon, Pwllheli and Dolgellau and public libraries	Letter to elected Members informing them that the Welsh Government has approved the DA	Printing costs	

Stage 2: Pre-deposit Participation (Regulation 14) When: March 2024 - August 2025

Which stage Purpose and when?	Participants	How? Participation/consultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Review and update the evidence base. Call for potential sites Spring 2024 for at least 6 weeks Review and understand the context, review and expand the quantitative and qualitative information, and identify the matters and objectives that the LDP can address.	Council Departments/Ser vices (e.g. Housing, Economy, Education) Elected members Specific consultation bodies General consultation bodies Other relevant stakeholders (including landowners)	Direct contact with individual officers and established officers forums Public/virtual seminars/workshops Planning Policy Working Group Direct contact with specific consultation bodies and various general consultation bodies Publish draft topic papers and invite suggestions Key Stakeholders Group Publish assessment methodology of potential sites Publish forms to propose	Publish subject papers on the website and store in the evidence base library Direct contact with specific consultation bodies and various general consultation bodies to inform about published topic papers Publish proposals of potential sites on the Council website	Hold seminars and meetings Printing costs Costs of commissioning consultants work when required	Develop the SA Scoping Report (December 2023 - November 2024) Habitats Regulations Assessment (HRA) Publish SA Scoping Report for public consultation (6 week period)

			potential sites, publicise this stage and invite proposals Publish register of potential sites, and invite observations			
Review and prepare the vision of the LDP Note the main objectives of the LDP.	Agree on a clear vision, with spatial relevance, of what kind of place is aimed to be achieved in the LDP area Agree on the main objectives of the LDP	Council Departments/Ser vices The public Key Stakeholders Group of the LDP Elected members Current forums that represent key groups in the local population Specific consultation bodies General consultation bodies	Direct contact with individual officers and established officers forums Structured discussions/working groups Seminars for Elected Members Virtual sessions Planning Policy Working Group Cabinet	Publish Cabinet minutes on the Council website Publish the vision and objectives on the Council website	Administrative costs	
Identify and	Identify options			Publish the minutes	Administrative	

test strategic options and strategy April 2024 August 2025)	and decide on their strengths and weaknesses	•		of the Cabinet Publish participation report on the Council website	costs	
Publish SA Scoping Report for public consultation (6 week period)	Seek stakeholder opinion regarding scope of the SA/SEA and objectives	The Public Specific consultation bodies General consultation bodies Council Departments/Ser vices	Direct mail-shot (letters/e-mail) to raise awareness Publish the document on the Council website (www.gwynedd.llyw.cymru) Copies in Siop Gwynedd in Caernarfon, Pwllheli and Dolgellau and public libraries	Publish received observations on public website Consider the observations and make appropriate amendments (if applicable)	Printing costs Administrative costs Consultants costs	
Prepare Preferred Strategy draft document March 2024 - August 2025 Receive the Council's agreement to	Establish a strategic direction that will achieve the vision. Confirm the general vision and objectives of the Council,	Council Departments/Ser vices (e.g. Housing, Economy, Education) Welsh Government	Structured discussions/working groups Planning Policy Working Group The Cabinet The Full Council	Publish the minutes of relevant Committees	Administrative costs	

go out to public	the strategie	Key Stakeholders	
		Crown of the LDD	
consultation	spatial options	Group of the LDP	
	considered, the		
	spatial strategy	Elected members	
	chosen and the		
	implications to		
	developments		
	e.g. the	•	
	strategic sites.		
	Strategic sites.		
	Dama an atmata hii		
	Demonstrate, by		
	applying the		
	relevant		
	soundness		
	tests, that the		
	process of		
	choosing a		
	strategy is		
	robust.		
	100001		
	Identify		
	consistent		
	sites/that derive		
	from the chosen		
	strategy		
	Publish the		
	evidence base		
	that supports		
	the Preferred		
	Strategy		
	l		

Set out which policies will be retained from the Current Plan		
(if any)		

Stage 3: Public Consultation on the Preferred Strategy and respond to observations (Regulations 15 & 16) When: March 2024 - August 2025

Which stage and when?	Purpose	Participants	How? Participation/co nsultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Public consultation on the Preferred Strategy (6 weeks) March 2025 to April 2025	Inform of the Preferred Strategy Proposals Document Discuss and invite ideas regarding the documents for a statutory period of 6 weeks	Welsh Government Specific consultation bodies General consultation bodies The public and any other interested parties	Direct mail-shot (letters/e-mails) to everyone on the LDP database, general consultation bodies Publish the document on the Councils website (www.gwynedd.lly w.cymru/cdll) Copies in Siop Gwynedd in Caernarfon, Pwllheli and Dolgellau and public libraries The standard form for observations	Acknowledge receipt of observations through letter/e-mail Contact those who have responded to inform them about where to find information about the response to the consultation	Printing and translation costs Postage costs Preparing and holding exhibitions and meetings costs Administrative Costs External consultation software	Consult on Sustainability Appraisal/Strategic Environmental Assessment/ISA proposals and alternative choices alongside the Preferred Strategy

			available in specified public places			
Sustainability Appraisal Report (draft)	Demonstrate how the preferred choices were reached in view of the SA/SEA Invite observations on the SA/SEA ISA	As above	As above		Printing and translation costs Postage costs	
Consider the observations received (May 2025 - September 2025)	Give the Council an opportunity to consider every observation appropriately Further review and develop the evidence base	Council Departments/Servi ces Key Stakeholders Group of the LDP Elected members Relevant stakeholders	Direct contact with individual officers and established officers forums Structured discussions/worki ng groups Planning Policy Working Group The Cabinet	Planning Policy Working Group The Cabinet Publish updated or new (where appropriate) topic papers on the website and store in the evidence base library in the Council Offices, Caernarfon	Printing costs Preparation and printing costs of general summary of the conclusions of the consultation and postage costs	

					Ι	
				Prepare an Initial Consultation Report and upload it on the Council website		
Prepare	Create completed	Council	Direct contact	Publish Scrutiny	Administrative	
Deposit LDP	version of the LDP	Departments/Servi	with individual	Committee and	costs	
and associated	and publish	ces (e.g. Housing,	officers and	Cabinet minutes		
documents	•	Economy,	established	on the Council		
	Create final	Education)	officers forums	website		
September	Consultation					
2025 - August	Report and	Elected members	Structured			
2026	publish		discussions/worki			
		Planning Policy	ng groups			
	Create or update	Working Group				
	final		The Scrutiny			
	Supplementary		Committee			
	Planning					
	Guidance and		Planning Policy			
	publish (if		Working Group			
	relevant)		The Cabinet			

Stage 4: Public Consultation on the Deposit Plan and consider the representations (Regulations 17, 18 & 19) When: September 2025 - August 2026

Which stage and when?	Purpose	Participants	How? Participation/con sultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
A public consultation on the Deposit LDP (6 weeks) December 2025- January 2026	Give all interested parties an opportunity to view the LDP and submit observations	Welsh Government Specific consultation bodies General consultation bodies Key Stakeholders Group of the LDP The public and any other interested parties	Direct mail-shot (letters/e-mails) to everyone on the LDP database, and the general consultation bodies Letter and copy of the Deposit LDP and relevant documents along with a list of other documents to the Welsh Government and specific consultation bodies Publish Deposit LDP and each relevant document, including a straightforward summary of the Pre-Deposit Plan,	Acknowledge the receipt of observations through letter/e-mail Publish a copy of each observation received in the relevant public places Give details of the observations received on the Council website, noting where hard copies can be viewed.	Printing and postage costs Advertising costs Administrative Costs	SA / SEA (ISA) documents that were consulted upon alongside the Deposit LDP for the same period

including key
information and the
standard form for
observations on
the Council
website
Copies in Siop
Gwynedd in
Caernarfon,
Pwllheli and
Dolgellau and
public libraries
public libraries
The standard form
for observations
available in
specified public
places
Various techniques
to raise
awareness, ensure
understanding and
elicit discussion
(e.g. Awareness
raising sessions for
elected members,
Virtual sessions,
Information on the
Council website
and social media)

0 '1 "	0: (1 0 '1	0 "	D: () ()	D 11: 1 O 1: 1	D: ::	
Consider the		Council	Direct contact with	Publish Cabinet	Printing and	
observations	an opportunity to	Departments/Servi	individual officers	minutes on the	postage costs	
received	consider every	ces (e.g. Housing,	and established	Council website		
	observation	Economy,	officers forums		Administrative	
February 2026-	appropriately	Education)		Publish	Costs	
September 2026			Structured	consultation report		
	Further review and		discussions/workin	Inform those who		
	develop the		g groups	made		
	evidence base			representations		
			Planning Policy	that a consultation		
			Working Group	report is available		
				to view.		
			The Cabinet			
				Publish updated or		
				new (where		
				appropriate) topic		
				papers on the		
				website and store		
				in the evidence		
				base library in the	V	
				Council Offices,		
				Caernarfon.		
				Caemanon.		

Stage 5: Submit the LDP to the Welsh Government for Examination (Regulation 22) When: September 2026 (indicative)

Which stage and when?	Purpose	Participants	How? Participation/con sultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Submit the LDP and full series of associated documents (including the SA Report) to the Welsh Government Present the following documents: Deposit Plan • SA SEA ISA, HRA • Community Involvement Scheme Delivery Agreement / • Consultation report • Review report • Register of proposal sites • Copy of the observations made appropriately in	Government	Those who made representations and all other stakeholders who have declared that they wish to be informed of the development of the LDP	Publish a statement on the Council website regarding submitting the LDP for Examination. Direct mail-shot (letters/e-mails) to those who made representations and other stakeholders who have declared that they wish to be informed of the development of the LDP Publish a copy of all the documents submitted to the Welsh Government on the Council website and in	Not relevant	Printing costs Administrative Costs	The SA/SEA (ISA) report submitted showing how the evaluation of processes has informed the Plan's contents.

the deposit stage •	relevant public
Associated	places
documents /	
evidence	

Stage 6: The Public Examination (Regulation 23) When: September 2026 - August 2027 (indicative)

Which stage and when?	Purpose	Participants	How? Participation/cons ultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Publish a notice about the Public Examination (at least 6 weeks before commencing the Examination)	Inform stakeholders that the Examination is taking place	All those who made representations and anyone else who has declared an interest in the Examination/the LDP process.	Letter/e-mail to those who made representations and other relevant stakeholders providing details about the Examination. Publish details about the Examination on the Council website.	the website with all information relating to the	Postage costs Advertising costs Printing costs	
Pre-examination Meeting	To give the Inspector an opportunity to explain the	As above	As above	As above	Postage costs Costs of holding the meeting (e.g.	

	Examination arrangements and to request additional information (if this is required)				simultaneous translation, fees, Programme Officer)	
Examination of the LDP	Receive independent opinions about the soundness of the LDP and the observations received.		Discussion sessions around the table. Hearings. Formal hearings (The Inspector will determine the best method to submit oral evidence) Formal written statements	Inspector's Report	Costs of holding the meeting (e.g. simultaneous translation, fees, Programme Officer, administrating the Examination) Administrative costs	
Prepare and consult on the Matters Arising Change	Make the necessary changes to the LDP	All those who made representations and anyone else who has declared an interest in the Examination/the LDP process.	Consult on the Matters Arising Change in accordance with guidelines by the Inspector.	Decision following the Inspector's Report	Postage costs Administrative costs	An assessment of the matters arising change will need to be undertaken and it will be available as part of the consultation on these matters.

Period 7: Publish the Public Examination Report (Regulation 24) When: August 2027 (indicative)

Which stage and when?	Purpose	Participants	How? Participation/cons ultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Accept/publish the Public Examination Report	Inform of the Inspector 's decisions from the Public Examination	Specific consultation bodies General consultation bodies Key Stakeholders Group of the LDP All those who made representations, the public and any other interested parties	Letter/e-mail those who made representations and other relevant stakeholders informing them of the Report's existence and where it can be viewed and any other relevant details. Various techniques to raise awareness, (e.g. Information on the Council website and social media) Publish the Report available for examination on the Council website and in the relevant public places.	Not relevant	Administrative costs	Not relevant

Prepare the	Raise awareness of	Elected members	Report to the	Publish Cabinet		
Council's	any significant		Cabinet highlighting	and Full Council		
response to the	changes that will		any significant	minutes on the		
Examination	need to be		changes.	Council website.		
Report	undertaken to					
	comply with the		Report to the full			
	Examination Report		Council to receive a			
			decision to adopt			
	(Note: the Council		the LDP			
	or the stakeholders					
	will have no right to					
	object to any					
	changes the					
	Inspector wants to					
	see)				•	

Period 8 Adopting the LDP (Regulation 25) When: September / October 2027 (indicative)

Which stage and when?	Purpose	Participants	How? Participation/cons ultation method	Reporting back method	Resources (in addition to usual staffing costs)	SA/SEA/ISA
Adopt the LDP	Inform	Elected members	Letter/e-mail all	Not relevant	Postage costs	
formally as the	stakeholders and		those who made			
statutory	the public of the	All those who	representations and		Printing costs	
development plan	decision to adopt	made	other relevant			
for the Gwynedd	the LDP	representations	stakeholders		Administrative	
Planning Authority		and anyone else	informing them of		costs	
area (within 8		who has declared	the LDP's adoption,			

weeks of receiving	an interest in the	and		
the Examination	LDP process	enclose a copy of		
Report)	EBI PIOCOCO	the		
(Toport)	The public	statement of		
	The public			
		adoption.		
		Publish all LDP		
		documents,		
		including the		
		adoption statement,		
		on the Council		
		website and in the		
		relevant public		
		places.		
		Various techniques		
		to raise awareness,		
		(e.g. Information on		
		the Council website		
		and social media)		
		and booldi modia)		
		Sond 4 copies of		
		Send 4 copies of		
		the LDP and the		
		adoption statement		
		to the Welsh		
		Government.		

Appendix 3 - An Idea of Reports and Decisions at Key Stages in the Local Development Plan

	1		2		3		4		5	6
	Delivery Agreement	Report on the responses to the consultation	Strategic Options, vision and objectives	Report on the responses to the consultation	Preferred Strategy	Report on the responses to the consultation	Deposit Plan	Report on the responses to the consultation	Submit for Examination	Adoption of the Plan
Planning Policy Working Group	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	Consider and present comments to Cabinet	
Scrutiny Committee	Scrutinise and present comments to Cabinet		Scrutinise and present comments to Cabinet		Scrutinise and present comments to Cabinet					
Cabinet	Agree for public consultation	Accept and make recommendat ion to Full Council	Agree for consultation	Agree	Agree for consultation	Accept and make recommendat ion to Full Council	Agree for consultation	Agree	Accept and make recommend ation to Full Council	
Full Council		Agree (statutory)				Agree			Agree	Adoption (statutory)

Appendix 4 - Soundness Tests

Preparation Requirements:

- Has the work of preparing the plan complied with legal and regulatory procedural requirements? (LDPs Regulations, Community Involvement Scheme, SEA Regulations, Sustainability Appraisal, HRA etc.?)
- Does the plan generally comply with the NDF and/or the Strategic Development Plan? (when published or adopted respectively)

Test 1: Is the plan suitable? (Is it clear that the LDP is consistent with other plans?)

Questions

- Does it consider national policy (PPW) and the Wales Spatial Plan (NDF when published)?
- Does it consider the Well-being Aims?
- Does it consider the Wales National Marine Plan?
- Does it consider the relevant Area Statement?
- Does the plan generally comply with the NDF (when published)?
- Does the plan generally comply with the relevant Strategic Development Plan (when adopted)?
- Is it consistent with regional plans, strategies and utilities provider programmes?
- Is it compatible with the plans of neighbouring LPAs?
- Does it consider the Well-being Plan or the National Park's Management Plan?
- Has the LPA shown that it has taken advantage of each opportunity to collaborate and

cooperate on preparing plans and the evidence base?

Test 2: Is the plan appropriate? (Is the plan appropriate for the area in light of the evidence?)

Questions

- Is it specific for the local area?
- Does it deal with key matters?
- Is it supported by robust, commensurate and credible evidence?
- Can the logic at the root of the plan's policies be demonstrated?
- Does it seek to meet the assessed needs and contribute towards delivering sustainable development?
- Is the vision and strategy positive and ambitious enough?
- Have the 'real' alternative choices been deemed appropriate?
- Is it logical, rational and balanced?
- Is it coherent and consistent?
- Is it clear and does it have focus?

Test 3: Will the plan deliver (Is it likely to be effective?)

Questions

- Will it be effective?
- Can it be implemented?
- Is there support from the relevant infrastructure providers both financially and in terms of

meeting relevant timescales?

- Will the development be viable?
- Can the sites allocated be delivered?
- Is the plan sufficiently flexible?

Are there appropriate contingency provisions?

• Is it monitored effectively?

Appendix 5 - Potential risks and response methods

Ri	sk	Po	ssible impact	Mitigation measures
1.	Further requirements deriving from new national legislation or guidelines	•	Need to undertake more work to amend the Plan and work programme. Programme slipping.	Monitor work being undertaken in terms of new legislations and guidelines so that we are in a good position to respond as early and effectively as possible to any change.
2.	Heavier work load than expected	•	Programme slipping. Failing to report to committees in a timely manner.	 Ensure a realistic timetable with flexibility. Ensure that we consider how much time it takes to undertake every aspect of the work. Consider additional resources.
3.	Substantial objections from consulted bodies		Programme slipping.	 Flexibility in the timetable. Ensure that we consult early (before the formal consultation periods) with specific bodies.
4.	Lack of political consensus	•	Failure to agree on key aspects in the Plan. Conflict undermining what is noted in the Plan.	Seek to resolve as much conflict as possible at the meetings of the Planning Policy Working Group and by discussing with leading Members e.g. portfolio leaders.
5.	Failing to report to a committee at an appropriate time	•	Programme slipping	Discuss the needs of the process with the organisers of the committees' annual programme in a timely manner

Risk		Possible impact	Mitigation measures
6. Lack of between departmen Councils	different	Failure to agree on key aspects in the Plan.	Ensure that we concur with the Council's priorities Ensure that effective internal negotiation procedures are in place in terms of the Plan.
7. Delay translation process	with n/printing	Programme slipping.	 Use external translators. Share the translation work to different individuals/companies . Consider additional resources.
available	of funding throughout rocess of the Plan.	 Failure to fund specific and important work tasks e.g. as part of the evidence base. Programme slipping. 	Regular monitoring to ensure that funding is used in the most effective way possible.
9. Change/lo	oss of staff	 Loss of capacity and skills. More pressure on the other officers. Programme slipping. 	Consider additional resources.
10. Lack of ex	(pertise	 Lower standard of work. Failure to identify weaknesses and note suggestions when verifying work from consultants. Problems in terms of ensuring the 'soundness' of the Plan. 	 Train specific staff to specialise in different fields. Use specialist consultants where the expertise is not within the service

Risk	Possible impact	Mitigation measures
11. PEDW failing to meet the timetable/targets	Delay in terms of holding the investigation and/or receiving the report.	Ensure close contact with the Planning Inspectorate to ensure an easy as possible process. This will also be a way of receiving an early notice regarding any problems.
12. Plan failing the 'soundness' test	The Plan cannot be adopted without having to undertake substantial further work.	Ensure that the LDP is sound by ensuring that we comply with procedures, acts, regulations, along with all specific soundness tests.
13. Legal challenge	 Abolish the adopted LDP (or parts of it). Additional work pressures. 	Ensure that we comply with procedures, acts, regulations etc.
14. Elections	 Programme slipping. New members with different opinions regarding the contents of the Plan - priorities changing. 	Ensure a realistic timetable with flexibility.
15. Problems with IT work. / Problems in terms of GIS work	Programme slipping.	 Ensure a realistic timetable with flexibility. Ensure that the Council's Information Technology Service is aware of the needs and programmes time for us. Purchase bespoke software.

Risk	Possible impact	Mitigation measures
16. Results of the SA/SEA outlining unexpected problem(s).	 Additional work load. Programme slipping. 	 Ensure that the timetable is sufficiently flexible to cope with such a situation. Consider additional resources.
17. Consulted bodies failing to provide observations as quickly as expected.	Programme slipping.	 Ensure that specific groups are consulted with promptly within any relevant step in the process. Seek to consult at times of the year where the majority of people are likely to be at work e.g. not during August or over Christmas.
18. Receive significant late information.	 Programme slipping. Additional work pressures. 	Ensure that the timetable is sufficiently flexible to cope with such a situation.
19. Unexpected major infrastructure projects proceeding	Programme slipping.Additional work pressures.	
20. Consultations - not consulting in the best way to get to the right people	 Not getting responses to the content of the documents from a cross section of the community Program slipping due to the need for more consultation work Additional workload 	Consider different methods of consultation to reach the people who have not been responding. Make an assessment following the consultation periods to see who has responded.

Appendix 6 – List of Consultees

Specific Consultation Bodies (Reg 2 LDP)

Government Bodies

- National Resources Wales
- Welsh Government
- Cadw
- Secretary of State for Wales (UK)
- Secretary of State for Transport (UK)
- Secretary of State Business, Energy and Industrial Strategy (UK)
- The Home Office
- Ministry of Defence

Adjoining Local Authorities

- The Isle of Anglesey County Council
- Eryri National Park Authority
- Denbighshire County Council
- Ceredigion County Council
- Conwy County Borough Council
- Powys County Council

City/ Community/ Town Councils Gwynedd (excluding Eryri National Park)

<u>Arfon</u>

Bangor City Council
Betws Garmon Community Council
Bethesda Community Council
Bontnewydd Community Council
Caernarfon Town Council
Llanberis Community Council
Llandwrog Community Council
Llanddeiniolen Community Council
Llanllechid Community Council
Llanllyfni Community Council
Llanrug Community Council
Llanrug Community Council
Llanwnda Community Council
Pentir Community Council
Waunfawr Community Council
Y Felinheli Community Council

Dwyfor

Aberdaron Community Council Botwnnog Community Council Buan Community Council Clynnog Community Council Criccieth Town Council

Dolbenmaen Community Council
Llanaelhaearn Community Council
Llanbedrog Community Council
Llanengan Community Council
Llannor Community Council
Llanystumdwy Community Council
Nefyn Town Council
Pistyll Community Council
Porthmadog Town Council
Pwllheli Town Council

<u>Meirionnydd</u>

Abermaw Town Council
Arthog Community Council
Corris Community Council
Ffestiniog Town Council
Llandderfel Community Council
Llanfrothen Community Council
Llangywer Community Council
Mawddwy Community Council
Penrhyndeudraeth Town Council
Tudweiliog Community Council
Tywyn Town Council

City/ Community/ Town Councils that adjoin the Gwynedd Local Planning Authority Area

Eryri National Park Authority

Abergwyngregyn Community Council

Aberdyfi Community Council

Bala Town Council

Beddgelert Community Council

Brithdir, Llanfachreth, a Rhydymain Community Council

Bro Machno Community Council

Bryncrug Community Council

Cerrigydrudion Community Council

Dolgellau Town Council

Dolwyddelan Community Council

Dyffryn Ardudwy a Thalybont Corris Community Council

Ganllwyd Community Council

Harlech Town Council

Llanbedr Community Council

Llanegryn Community Council

Llanelltyd Community Council

Llanfair Community Council

Llanfihangel-y-Pennant Community Council

Llangelynnin Community Council

Llanuwchllyn Community Council

Llanycil Community Council

Maentwrog Community Council

Pennal Community Council

Talsarnau Community Council Trawsfynydd Community Council

The Isle of Anglesey County Council

Beaumaris Town Council
Cwm Cadnant Community Council
Llanddaniel Community Council
Llanfairpwll Community Council
Llangoed Community Council
Llanidan Community Council
Menai Bridge Town Council
Rhosyr Community Council

Conwy County Council

Llangwm Community Council
Llanfairfechan Community Council

Denbighshire County Council

Llandrillo Community Council Cynwyd Community Council Corwen Community Council

Powys County Council

Glantwymyn Community Council

Health, Infrastructure and Electronic Communications Providers

Betsi Cadwaladr University Health Board Welsh Water National Grid Scottish Power SP Energy Networks Wales and West Utilities British Telecommunications plc Mobile Operators Association

General Consultation Bodies

Voluntary bodies and others

Age Concern (Cymru)
Barnados
The Conservation Volunteers Group: TCV
Council for the Protection of Rural Wales
Mantell Gwynedd
Cyfeillion Storiel
Wales Council for Voluntary Action
Barmouth Resort Improvement Group

Bangor Students Union

Bangor Creadigol

Mudiad Ysgolion Meithrin

Bangor Civic Society

Envirowatch UK

Friends of the Earth (Mon & Gwynedd) North West Wales Climate Action

Greenpeace

Keep Wales Tidy

Mudiad Ffermwyr Ifanc

Hafal

Shelter Cymru

Youth Hostel Association

National Trust

North Wales Wildlife Trust

Nest

The Ramblers Association

RSPB

Sports Wales

Sustrans

Early Years Wales

Visit Wales

Play Wales

Croeso Menai

The National Residential Association

Gwynedd Archeological Trust

Bodies representing interests of various racial, ethnic or national groups

North Wales Race Equality Network

The Traveler Movement

Friends, Families of Travelers

Equality and Human Rights Commission

BEN (Black Environment Network)

Black Association of Women Step Out (BAWSO)

Diverse Cymru Mental Health and Well Being Hub Service

Inter-Cultural Skills Network

Bangor University Afro-Caribbean Society

Bodies representing various religious groups

Bangor Cathedral

Presbyterian Church of Wales – Henaduriaeth Arfon

Coleg y Bala

Congregational Federation Wales

Bangor Islamic Centre

Diocese of Bangor

Baptist Union of Wales

CYTUN

British Humanist Association

Kalpa Bhadra Kadampa Buddist Centre

Llandudno and Colwyn Bay Hebrew Congregation

British Humanist Association

Hindu Council UK

Muslim Council of Wales

Quakers

The Catholic Church in England and Wlaes

The Methodist Church in Wales

The Presbyterian Church in Wales

Buddist Council for Wales

Sikh Council for Wales

Bodies representing the interest of disabled individuals

Alzheimer's Society

British Heart Foundation

Mencap Cymru

Agoriad Cyf.

Mind Cymru

Antur Waunfawr

British Deaf Association

NDCS - National Deaf Children's Society

RNIB Cymru

Cwmni Seren Ffestiniog Cyf

Centre for Sign Sight Sound

Meter Fachwen

MS Service - Gwynedd/Ynys Môn Group

Fforwm Anableddau Taran Cyf

NAS Cymru

North Wales Cancer Patients Forum

Shine

Scope Cwmpas Cymru

Sense Cymru

Disability Wales

SNAP Cymru

Wales Eplilespy Support Group

Canolfan Felin Fach

Arfon Access Group

Dwyfor Access Group

Meirionnydd Access Group

Carers Trust North Wales-Crossroads Care Services

Headway Gwynedd

Riding for the Disabled Treborth

Riding for the Disabled Meirionnydd

Versus Arthritis

Blind Veterans UK

The Abbey Road Centre

Epilepsy Cymru

Cynnal Gofalwyr Gwynedd

Wales Council for Deaf People

Dolgellau Hard of Hearing and Luncheon Club

Down's Syndrome Association

North Wales Society for the Blind - Bangor

Anheddau Cyf

Deafblind Cymru

Bodies representing the interests of those that run a business

Chamber of Commerce

Federation of Small Business

Farmers Union of Wales

National Farmers Union

Tywyn Chamber of Tourism & Commerce

Chartered Institute of Building - North Wales Centre

HBF – Home Builders Federation

Tourism Partnership North Wales

Bodies representing the interests of Welsh culture

Welsh Language Commisioner

Cymdeithas yr Iaith

Merched y Wawr

Urdd Gobaith Cymru

Urdd Eryri

Urdd Meirionnydd

Mudiad Meithrin

Cymraeg i Blant Gogledd Orllewin

Undeb Myfyrwyr Cymraeg Bangor (UMCB)

Dyfodol yr laith

Menter laith Bangor

Ffederasiwn Ffermwyr Ifanc

Partneriaeth Ogwen

Dyffryn Nantlle 20:20

Hunaniaith

Cylch yr laith

Cymunedoli

Fforwm laith Gwynedd

Cyfeillion Llyn

Papurau Bro -

Blewyn Glas

Dail Dysynni

Eco'r Wyddfa

Goriad

Llafar Bro

Llais Ardudwy

Llais Ogwan

Llanw Llŷn

Lleu

Llygad y Dydd

Papur Dre

Pethe Penllyn

Y Ffynnon

Yr Wylan

Bodies representing social enterprises

Cymunedoli

Antur Aelhaearn

Antur Nantile

Antur Stiniog Cyf

Antur Waunfawr

Canolfan Ysgrifennu Tŷ Newydd

Cwmni Bro Ffestiniog

Cwmni Nod Glas

Datblygu Egni Gwledig (DEG)

Dref Werdd

Galeri, Caernarfon

GISDA

GwyrddNi

Hafod Ceiri

Llety Arall

Menter Felinheli

Menter laith Gwynedd

Menter Tŷ'n Llan, Llandwrog

Menter Y Plu, Llanystumdwy

Menter Y Tŵr, Pwllheli

Menter y Glan, Pennal

O Ddrws i Ddrws

Partneriaeth Ogwen

Pengwern Cymunedol

Prosiectau Cymunedol Aberdyfi

Plas Carmel

Cwmni Pump Plwy Penllyn

<u>Seren</u>

Sylfaen Cymunedol

Menter yr Eagles

Tafarn yr Heliwr

Ymddiriedolaeth Ynys Enlli Ynni Cymunedol Cymru Ynni Llŷn Yr Orsaf, Penygroes

Groups that represent LGTBQ+

Stonewall
Unique Transgender Support Network
Wipe out Transphobia
MESMAC North Wales
Rustic Rainbow

Specific Consultation Bodies

Other interested parties

Housing Associations that operate within the LPA:

- Grwp Cynefin
- Adra
- Clwyd Alun
- North Wales Housing

North Wales Probation Service North Wales Police North Wales Fire and Rescue Grŵp Llandrillo Menai